

**OFFICE OF THE EXECUTIVE ENGINEER, DIVISION NO. II,
JAMMU DEVELOPMENT AUTHORITY, JAMMU.**

The Deputy Director,
Information Department,
Jammu.



NO: JDA-II/ 3120-23
Dated: 17-10-2016

Sub: Publication of Notice in Daily News paper.

Sir,

Kindly find enclosed herewith the copy of Notice issued vide this office No. JDA/II/3117-19` dated 17-10-2016 in triplicate along with soft copy in "Pendrive" for favour of its publication in Daily Excelsior, well before due date, for its wide circulation.

Yours faithfully,


Executive Engineer,
JDA Division No II,
Jammu. 

Copy to the:

1. Vice Chairman JDA, Jammu for kind information.
2. Superintending Engineer JDA, Jammu for kind information.
3. ✓ Sr. Programmer JDA, Jammu for information. He is requested to upload the Notice in JDA Website for wide Publicity.



**Office of the Executive Engineer, Division No.II,
Jammu Development Authority, Jammu.**

M/S Sunrise Constructions,
Prop.Sh.Pawan Kotwal,
S/o Sh.Balwant Rai,
R/o Municipal Flat No.04,
Resham Ghar Colony,
Jammu.

No: JDA/II/3117-19


Dated: - 17/10/2016

**Sub: -Construction of one No. Yog Sthal, Foot path, Two View points in sector
No.9, at JDA, Housing colony Roop Nagar, Jammu.**

D/Sir,

1. Whereas, the subject work was allotted in your favour vide Allotment No: JDA/II/Allot/26-30 dated: 08-06-2016.
2. Whereas, as per condition No.1 of the said allotment, the date of start reckons from 16-06-2016 onwards.
3. Whereas, despite the lapse of more than four months you have not started the work till date.
4. Whereas, several notices No.SD/II/344-45, dated: 09-08-2016, SD-293, dated: 22-07-2016, JDA/II/2177-79 & dated: 22-08-2016 were issued from JDA urging therein, to start the work, but you have failed to start the above said work.
5. Whereas, despite of issue of Final notice from the office of Superintending Engineer vide No.SE/JDA/2016/1017-18, dated: 27-08-2016 you have not started the said work and neither have you respond to this notice.
6. Whereas final notice issued to you by this office No. JDA/II/2485-87 Dated;-06-09-2016 given final opportunity to start the allotted work by or before 12-09-2016 but you have failed to start the work.

Now through this notice you have given last and final opportunity to start the allotted work within five days from the date of publishing this notice, otherwise your contract will be terminated and the EMD shall be forfeited.


**Executive Engineer
JDA Division No. II,
Jammu.**

Copy to the:-

- 1) Superintending Engineer, JDA, Jammu for kind information.
- 2) AEE, Sub-Division No.II for inf.